



Turn On Document

EMERGENCY LIGHTING INVERTER UNITS

CENTRAL INVERTER SYSTEM INSTALLATION CHECK LIST

All of the following information must be supplied by the installing electrical contractor to insure that the system is ready to be energized by a Factory Authorized Technician.

Job Name: _____

Address: _____

Contact Name: _____

Phone Number: _____

Unit Model Number: _____

Unit Serial Number: _____

Serial number is required so that we can prepare for installed options, etc.

Check List	Yes/ NO
There is no visible physical damage to any of the batteries, cabinets or electronics.	
Electronics and battery cabinets are permanently installed according to NEC and local guidelines.	
AC input/output wires have been pulled into the system and terminated at their proper locations.	
All emergency loads are available and connected to system to check full-load operation	
Batteries have been installed in their cabinets and all battery connections have been made according to the battery connection diagram supplied	

NOTE!!

Additional charges will be incurred if a return trip must be scheduled due to incomplete installation, visible physical damage, load unavailability or the absence of site personnel to be trained in operation and maintenance procedures. ADDITIONALLY, a waiting charge of \$250.00 per hour will be added for time spent waiting on the contractor to correct any installation deficiencies.

Please call 610-628-1488 and ask for our Service Department if you require assistance with this form or the installation of the product.

Form completed by: _____

Date: _____

**IEP Systems, Inc.
PO Box 20302
Lehigh Valley, PA 18002
610-351-1907**